

#	ITEM	PRIORITY	DESCRIPTION	NEW	UPGRADE	COMMENTS/STATUS
COLLINGWOOD TRAILS NETWORK COMMITTEE						
1	Hen & Chickens Trail	1	Install two metal staircases to the ground from the platform at the end of the boardwalk	\$0	\$6,000	Staircases on order. To be installed in the Spring.
2	Findlay Drive Traffic Calming	1	Install permanent traffic calming between Hurontario St. and High St.	\$137,700		Design options COMPLETE. Pending final choice. Roads & AT project funding.
3	Black Ash Trail	1	Install temporary trail crossing at Mountain Road until Mountain Road rebuild is complete...	\$0		Utility work complete. Road work in 2025 and 2026. Transportation proj funding.
4	Train Trail @ Ontario Pedestrian Xing	1	Install pedestrian Xing at Ontario St.	\$200,000		Waiting 2025 Minnesota storm sewer completion. Xing in 2026. Road & AT project funding.
5	Harbourview Trail	4	Pour concrete pad and replace map board and trail sign post at Awen Waterplay area.		\$600	Map board & map ordered. Concrete pad Spring 2025 install. Trails Operations funding.
6	Harbourview Trail	4	Install signage to identify streets names at the crossings.		\$1,000	Trail Maintenance funding.
7	Mountain Road Trail	2	Dig a ditch on the south side of the trail to channel away water.		\$1,000	Trail resurfaced. New locates required. Spring 2025 job.
8	Train Trail	1	Repair erosion holes beside trail section in Millennium Park.		\$0	Ready. Job to start in 2025. Parks funding.
9	Eleventh Line Trail	4	Upgrade trail surface to convert the trail into a core route linking Mountain Road to the Georgian Trail		\$30,000	Trail Development project funding.
10	George Christie Nature Trail area	2	Add fill and culverts as required to complete Rabbit Trail and Snowshoe Trail.		\$10,000	Map box reserve funds project.
11	Collberry Trail	2	Provide culvert and drainage ditch clean out at east junction with Georgian Trail		\$5,000	Pictures and location information provided. Map box reserve funds project.
12	Deer Trail	2	Resurface southern end of the Deer Trail from Eleventh Line to the hill		\$7,500	To be considered after completion of the other GC Nature Trail priorities.
13	Multi-use pathway street crossings	1	Paint and sign pathway crossings to conform with current best practices - Highway 26 west		\$20,000	Design work COMPLETE. Construction deferred to Spring 2025 for locates.
14	Multi-use pathway street crossings	1	Paint and sign pathway crossings to conform with current best practices - remainder of town locations.		\$40,000	List of locations provided by TATAC
15	Hard surface pathways.	1	Paint and sign pathways to designate pedestrian and cycling lanes.		\$5,000	TATAC list of proposed locations provided..
16	Train Trail	2	Pave the trail from Ontario Street to Hume Street - 400 metres.	\$0	\$40,000	Waiting Minnesota storm sewer job. 2025 completion. Road * AT project funding.
17	Georgian Trail	1	Place barriers at Hwy 26 & Black Ash bridge to deter unsafe road Xings. Direct people to safe traffic light Xing.		\$5,000	Barriers COMPLETE on west side of Hwy 26. Waiting signage.
18	Cranberry Inn Trail	1	Convert stone dust trail to a 3 metre wide sidewalk from Harbour St. to Keith St.			Submit for 2025 budget. Year round oedestrian access for new Seniors residence at Living Stone
19	Cranberry Inn Trail	1	Place barrier at Cranberry Trail East roadway as protection against falls into the creek.		\$2,500	Design and costing in progress..
20	Curb cuts - Georgian Meadows	1	Complete the 2 remaining curb cuts on Georgian Meadows Blvd and O'Connor Street.		\$5,000	Ready.Waiting construction. Roads and AT Operations funding.
21	Curb cuts - Peel & Harbour Streets	1	Curb cuts - Peel St. @ Peel St. Link and Harbour St. @ Hwy 26		\$5,000	Photos and locations forwarded to Eng. PW Operations funding..
22	Upgrade trails (2023 program)	2	Complete another 3000 metres of trail resurfacing and widening.		\$60,000	WORK UNDERWAY. PRC staff work. Trail Development project funding.
23	Vacation Inn Trail	3	East of Tenth Line to Lighthouse Point stoplight - 180m	\$40,000		UNDER CONSTRUCTION Trail by SkyDev. Intersection complete. 2025 trail completion.
24	Vacation Inn Trail	3	East of Lighthouse Point stoplight to Cranberry Trail East - 440m	\$60,000		UNDER CONSTRUCTION Trail by SkyDev. Intersection complete. 2026 trail completion.
25	River Trail	3	Resurface River Trail south from Riverside Subd entrance trail to south end of subd. Property with stone-dust - 400m	\$30,000		Coordinate with 452 Raglan St development now with OLT. Trails Dev. funding. No activity.
26	Campbell Street Extension	3	Secure an LUA to create a legal route from the south end of Black Ash Trail to Campbell Street for trail users and snowmobiles.	\$10,000		Land use permission required. Waiting property owner reply. Trails project funding.
27	Catch Basin Grates	1	Replace as many high priority old style catch basin grates as possible.		\$35,000	Updated priority list provided to staff. Roads & AT project funding.
28	Wasaga Beach connection	1	Install wayfinding signage @t Hume St./Pretty River Pkwy Xings.. Install signage/pavement markings along total route.	\$0	\$8,000	Ready. Use road painting contract. Painting plan to be prepared by TATAC. Signs & posts by PW.
29	Raglan Street	4	Install Wayfinding signs, proper signage/pavement markings from Hume St. to Poplar Sdrd.	\$0	\$3,000	Ready. Use road painting contract. Painting plan to be prepared by TATAC. Signs & posts by PW.
30	Harbourview Trail	2	Upgrade roadway/trail crossings and install proper signage and pavement markings for all Xings..	\$0	\$10,000	Survey complete. Work plan pending.
31	Harbourview Trail	2	Pave section from bridge to Highway 26		\$30,000	Pending replacement of trail bridge. Paving contract project.
32	Extend Cranberry boardwalk	3	Extend existing boardwalk as required to link with Highway 26 and Atoka Trail			Coordinate timing with surrounding developments and/or Marsh Plan
33	Peel Street	3	Rebuild and widen Peel St. from Hume St. to Collins St.	\$0		Buffered bike lane design UNDERWAY. Roads & AT project funding
34	Sixth Street	2	Sixth Street Trunk Watermain - High St. to Hurontario St. Redesign road for active transportation.	\$0		Cycle tracks design UNDERWAY. 2025 construction. Roads & AT project funding
35	Mountain Road	3	Construct trail route between Collingwood and The Village - Cambridge St. to Black Ash Trail.	\$0		Utility work almost complete. Road work in 2025. Transportation proj funding.
36	Mountain Road	3	Construct trail route between Collingwood and The Village - Black Ash Trail to Tenth Line. Pave & widen existing stone-dusted trail.	\$0		Utility work almost complete. Road work in 2025. Transportation proj funding.
37	Tenth Line	3	Construct multi-use trail - Sixth Street to Mountain Road.	\$0		Coord with Tenth Line road rebuild. Design 2025. Const. 2026+. Roads & AT project funding.
38	Train Trail pedestrian Xing	1	Upgrade Xing at Collins St.	\$174,400		Warrant study complete. Unsuccessful candidate.
39	West Connection to the Village	3	Construct multi-use trail on south side of First St. extension from High St. to Cambridge St.	\$40,000	\$0	Coordinate with Mountain Rd widening. No plans at this time.

40 Nottawasaga Bay Trail	3	Extend existing hard surface multi use trail on Hwy 26 from Marine View Drive to Beachwood Road.	\$50,000	To provide a safe connection to Beechwood Drive and Sanford Fleming Drive.
41 High Street Trail	2	Resurface trail from Chamberlain Cres. to Campbell St.	\$20,000	Trail badly deteriorated. Road rebuild & permanent trail several years away.
42 West Connection to the Village	3	Connect trail route between Collingwood and the Village - Tenth Line to Eleventh Line.	\$200,000	Coordinate with future dev. On north side of Mountain Road. Panorama North. No activity.
43 West Connection to the Village	3	Construct trail route between Collingwood and The Village - Eleventh Line to Osler Bluff Rd.	\$200,000	In secondary planning area. No development planned in near term. Land acquisition required.
44 Fisher Field	3	Build trail from the Tenth Line parking lot to the urban forest - 250m	\$20,000	Potential for 2025 completion if funding is available.
45 High Street	1	Design & construct new hard surface multi-use trail on west side of High Street -Home Depot to Third Street - 70m	\$0	Road allowance widening required. Construction 2026+, Roads & AT project funding.